Savannah River Site Liquid Waste Update

Larry Ling, Chief of Staff

October 15, 2024










Agenda



- Liquid Waste Program Progress
- Regulatory Progress and Achievements
- Climb to 9 Optimizations & Spring Outage Preparation
- Sustaining our Workforce


SRS Liquid Waste Facilities




SRS Liquid Waste Mission Progress to Date*



Sludge batches processed: 9 of 19 projected




Canisters: 4,444 total of 8,113 projected



Salt batches processed: 11 of 90 projected



Saltstone Disposal Units



Preliminary Cease Waste Removal Complete: 9 of 51 tanks



Tanks closed: 8 of 51



Last Updated: Sept. 30, 2024

Regulatory Partnership



GOALS (in priority order)

- 1. Reduce risk to the environment by removing waste and closing tanks with a goal of completion of the liquid waste program by 2037.
- 2. Reduce operational and environmental risk by aggressively removing curies from the waste tanks.
- 3. Reduce operational and environmental risk by optimizing operations to minimize liquid waste program total life cycle.
- 4. Complete waste removal and subsequent grouting of all waste tanks and ancillary structures with a risk-based priority order: first to tanks in the water table, followed by F Tank Farm tanks, followed by remainder of waste tanks, followed by ancillary structures, recognizing the potential for future emergent conditions or opportunities.








Regulatory Framework of Federal Facilities Agreement, Environmental Permits, and Performance Monitoring

Federal Facility Agreement Updated Milestones



- Agreement signed December 2022
- Results in alignment between regulators, DOE, and contractor
- Subsequently defines the scope through October 2031
- Supported by Enhanced System Modeling (DBD), which also provides input for our System Plan




Schedule for Remaining Type I, II, and IV Tanks

Milestone Date	Preliminary Cease Waste Removal (# of Tanks)	Actual Preliminary Cease Waste Removal Completed	Operational Closure (# of Tanks)
12/31/2023	0	0	0
12/31/2024	1	1	0
12/31/2025	3	0	0
12/31/2026	2	0	0
12/31/2027	2	0	0
12/31/2028	0	0	3
12/31/2029	2	0	0
12/31/2030	1	0	2
12/31/2031	0	0	3
12/31/2032	0	0	1
12/31/2033	0	0	2
12/31/2034	1	0	0
12/31/2035	1	0	0
12/31/2036	1	0	1
12/31/2037	2	0	4
Total	16	1	16

Tank 10 Within H Tank Farm







Video: Tank 10: Achieving PCWR



Tank 10
Before Cleaning




Tank Inspections Using Drones



- Tank inspections and mapping are required to satisfy regulatory requirements
- Drones provide inspections/mapping that are:
 - Faster
 - More accurate
 - Reduce exposure to personnel
- Drones tested for high radiation tolerance
- Drone use will be implemented in phases, depending on need and technical maturity
 - Phase 1
 - Tank 9 annulus inspection
 - Soon: interior tank mapping
 - Phase 2: Drones for waste tank characterization sampling
 - Drones equipped with tools to retrieve samples of residual waste in primary waste tanks







Spring Outage 2025



SiteSteam April 18 May 4

						у .					
Spring 2025 Outage Spring 2025 Outage											
Activity Name Start F		Finish				0.5				e2025	
Spring 2025 Outage				14	21	28	05	12	19	26	02
								4-6 wk	s pendir	ng /	
Cross Flow Filter Modifications & Replacements			15-May-25					mock up	in Octo	ber	
Nitric Acid Tank Alternate Flow Path Installation	14-Apr-25	05-May-25									
Vibration Monitoring Installation for Contactors and Pumps			31-May-25								
End Stream Delivery - ESD											
Saltstone Grout Mixer Replacement	14-Apr-25	24-Apr-25									
Saltstone Process Room Ventilation Upgrades		14-Apr-25	07-Jun-25								
Defense Waste Processing Facility - DWPF											
Shielded Canister Transport Tire Replacement		14-Apr-25	06-May-25								
Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Installation			09-May-25								
512-S Lag Storage for Strip Effluent		17-Apr-25	01-May-25								
Main Process Cell Crane Upgrades			07-Jun-25								
H Tank Farm - HTF											
High Point Jumper Work Upgrades		14-Apr-25	17-May-25								
Implementation of (Quantum I/O) 82H Delta V Upgrades		14-Apr-25	12-May-25					1			
East Hill Utility Upgrade (Steam Tie-Ins)		14-Apr-25	24-May-25								
Control Room Consolidation - 28H to 3H		14-Apr-25	12-May-25								
Normal Steam Repairs FTF/HTF & PSV Replacements		14-Apr-25	05-Jun-25								
5	Spring 2025 Outage Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements Nitric Acid Tank Alternate Flow Path Installation Vibration Monitoring Installation for Contactors and Pumps End Stream Delivery - ESD Saltstone Grout Mixer Replacement Saltstone Process Room Ventilation Upgrades Defense Waste Processing Facility - DWPF Shielded Canister Transport Tire Replacement Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Inst. 512-S Lag Storage for Strip Effluent Main Process Cell Crane Upgrades H Tank Farm - HTF High Point Jumper Work Upgrades Implementation of (Quantum I/O) 82H Delta V Upgrades East Hill Utility Upgrade (Steam Tie-Ins) Control Room Consolidation - 28H to 3H	Activity Name Spring 2025 Outage Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements Nitric Acid Tank Alternate Flow Path Installation Vibration Monitoring Installation for Contactors and Pumps End Stream Delivery - ESD Saltstone Grout Mixer Replacement Saltstone Process Room Ventilation Upgrades Defense Waste Processing Facility - DWPF Shielded Canister Transport Tire Replacement Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Installation 512-S Lag Storage for Strip Effluent Main Process Cell Crane Upgrades H Tank Farm - HTF High Point Jumper Work Upgrades Implementation of (Quantum I/O) 82H Delta V Upgrades East Hill Utility Upgrade (Steam Tie-Ins) Control Room Consolidation - 28H to 3H	Activity Name Start Spring 2025 Outage 14-Apr-25 Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements 14-Apr-25 Nitric Acid Tank Alternate Flow Path Installation 14-Apr-25 Vibration Monitoring Installation for Contactors and Pumps 14-Apr-25 End Stream Delivery - ESD Saltstone Grout Mixer Replacement 14-Apr-25 Saltstone Process Room Ventilation Upgrades 14-Apr-25 Defense Waste Processing Facility - DWPF Shielded Canister Transport Tire Replacement 14-Apr-25 Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Installation 14-Apr-25 S12-S Lag Storage for Strip Effluent 17-Apr-25 Hain Process Cell Crane Upgrades 14-Apr-25 H Tank Farm - HTF High Point Jumper Work Upgrades 14-Apr-25 Implementation of (Quantum I/O) 82H Delta V Upgrades 14-Apr-25 East Hill Utility Upgrade (Steam Tie-Ins) 14-Apr-25 Control Room Consolidation - 28H to 3H	Admity Name Start Finish Spring 2025 Outage 14-Apr-25 07-Jun-26 Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements 14-Apr-25 15-May-25 Nitric Acid Tank Alternate Flow Path Installation 14-Apr-25 05-May-25 Vibration Monitoring Installation for Contactors and Pumps 14-Apr-25 13-May-25 End Stream Delivery - ESD Saltstone Grout Mixer Replacement 14-Apr-25 24-Apr-25 Saltstone Process Room Ventilation Upgrades 14-Apr-25 07-Jun-25 Defense Waste Processing Facility - DWPF Shielded Canister Transport Tire Replacement 14-Apr-25 06-May-25 Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Installation 14-Apr-25 09-May-25 512-S Lag Storage for Strip Effluent 17-Apr-25 01-May-25 Main Process Cell Crane Upgrades 14-Apr-25 07-Jun-25 H Tank Farm - HTF High Point Jumper Work Upgrades 14-Apr-25 12-May-25 Implementation of (Quantum I/O) 82H Delta V Upgrades 14-Apr-25 24-May-25 Control Room Consolidation - 28H to 3H 14-Apr-25 12-May-25	Adiivity Name Siart Finish A 14 Spring 2025 Outage 14-Apr-25 07-Jun-25 Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements 14-Apr-25 15-May-25 Nitric Acid Tank Alternate Flow Path Installation 14-Apr-25 05-May-25 Vibration Monitoring Installation for Contactors and Pumps 14-Apr-25 31-May-25 End Stream Delivery - ESD Saltstone Grout Mixer Replacement 14-Apr-25 24-Apr-25 Saltstone Process Room Ventilation Upgrades 14-Apr-25 07-Jun-25 Defense Waste Processing Facility - DWPF Shielded Canister Transport Tire Replacement 14-Apr-25 06-May-25 Strip Effluent Feed Tank to Slurry Mix Evaporator Alternate Transfer Path Installation 14-Apr-25 07-Jun-25 Main Process Cell Crane Upgrades 14-Apr-25 07-Jun-25 H Tank Farm - HTF High Point Jumper Work Upgrades 14-Apr-25 17-May-25 Implementation of (Quantum I/O) 82H Delta V Upgrades 14-Apr-25 12-May-25 Control Room Consolidation - 28H to 3H	Admity Name Start Finish About 2025 Spring 2025 Outage 14-Apr-25 07-Jun-25 Salt Waste Processing Facility - SWPF Cross Flow Filter Modifications & Replacements 14-Apr-25 15-May-25	Admity Name Start Finish A 205	Start Fnish April 2025 Spring 2025 Outage 14-Apr-25 O7-Jun-25	Start Finish Advisor Finish Finish Advisor Finish Finish Advisor Finish Advisor Finish Fi	Activity Name Start Frish Activity Spring 2025 Outlage 14-Apr-25 07-Jun-25	Activity Name Start First Activity Name Activity Spring 2025 Outlage 14 Apr-25 O7-Jun-25

Sustaining our Workforce



- Integrating ~300 new employees per year into the workforce culture
- Preparing the next generation of leaders



Education Outreach



Historically Black Colleges and Universities work continues

- 4 capstone projects accepted for Fall semester
- Met with Clinton College earlier this month
 - Have now reached all SC HBCUs
- \$30,000 in donations to HBCUs this year

Summer Internships

- 58 students Most in SRS liquid waste program history
- Technical Student Program
 - Keeping 26 summer interns to do part-time work during the year with a promise of a job in May 2025





STEM support at Elementary Schools

- 2 years of STEM donations to Barnwell Elementary and A. Dorothy Hains Elementary Schools
 - Total of \$55,000 donated



Power As One





















Savannah River Site • www.savannahrivermissioncompletion.com • Power As One®